



# BONDURANT-FARRAR

COMMUNITY SCHOOL DISTRICT

## Facility Project Status



### Bondurant-Farrar CSD - Current Projects 11/28/2022

Project Description	Start Date	Current Phase	Completion Date	Status	Progress & Next Steps
<b>Junior High Building Grades 7th-8th</b>					
Construction - Story Construction	2/1/2021	Completed	9/28/2022	Final Punch	Final walk through to confirm punch list items are completed 12/05/22
Junior High Furniture	6/1/2022	Completed	7/31/2022	Completed	Furniture was completed
Outbuilding/Practice Field (Bid Issuance #3)	8/1/2021	Construction	11/15/2022	Construction	Building close to completion - several items to finish up (seeding)
Grant Street North Improvements	2/15/2021	Completed	10/31/2022	Final Punch	Punch List was performed 10/4/22
<b>District Wide Master Planning</b>					
Masterplanning	11/1/2015	Planning	10/10/2022	Completed	Master Planning Document has been updated for School Board review
<b>Facility Assessments</b>					
Facility Assessments (All Facilities)	1/21/2021	Completed	7/14/2021	On Going	Facilities Assessment utilized as guide for next bond projects
<b>Anderson Elementary Entrance/Admin. Project</b>					
Secure entrance/Admin Office	9/12/2022	Planning	Early Spring 2023	In-Progress	Renovation option has been presented to Infrastructure committee on Nov. 16
Storm Safe Evaluation of Existing Building	5/23/2022	Completed	Summer 2022	Completed	DARA plan was provided to District on June 1st - no additional action at this time
Fire Suppression System Evaluation		Considered		In-Progress	Expansion of the Admin area should not require installation of fire sprinkler
<b>Intermediate School Entrance/Admin. Project</b>					
Secure entrance/Office Relocation Study	9/12/2022	Planning	TBD	In-Progress	Rnovation option was presented to Infrastructure committee on Nov. 16th
5th & 6th Playground Project	10/25/2021	Completed	8/1/2022	Completed	Ready for Fall 2022 school year
Track re-surfacing project	11/28/2022	Documents	1/9/2023	In-Progress	Design proposal to assist District with Quotations for review/approval
<b>High School Schematic Planning</b>					
Athletics, Fine Arts, Cafeteria and Tech expansion	9/27/2021	Planning	Summer 2022	Scope Complete	Future Bond Referendum Funding - Prioritize
Greenhouse prepare Costs for Grant	1/10/2022	Design	9/30/2022		Cost estimates did not get established for Grant applications
Track re-surfacing project	11/28/2022	Documents	1/9/2023	In-Progress	Design proposal to assist District with Quotations for review/approval
<b>Athletic Stadium Improvements</b>					
Bleacher Bid Issuance #1	9/20/2021	Completed	8/12/2022	Completed	Punch list of Bleachers was completed at the end of August project is Complete
Paving/Fencing/Footings Bid Issuance #2	1/12/2022	Construction	9/15/2022	Final Punch	Final Punch list had been completed, remaining items include additional access Gates
<b>Site Master Planning - 60 Acres East of H.S.</b>					
HS Competition Baseball/Softball	12/15/2021	Planning	Spring 2022	Scope Complete	Planning has been reviewed - Phased approach presented to Infrastructure 7/11
<b>Transportation Maintenance Facility &amp; Storage</b>					
Study of size and cost	5/18/2022	Planning	Fall 2022	Scope Complete	Preliminary Costs and Size provide for Future Planning
<b>Future District Elementary</b>					
Determine land & Size required	6/27/2022	Planning	Winter 2022	In-Progress	Land has been identified - Site Negotiations TBD