



BONDURANT-FARRAR

COMMUNITY SCHOOL DISTRICT

Facility Project Status



Bondurant-Farrar CSD - Current Projects 1/9/2023

Project Description	Start Date	Current Phase	Completion Date	Status	Progress & Next Steps
Junior High Building Grades 7th-8th					
Construction - Story Construction	2/1/2021	Completed	9/28/2022	Review Punch	Final punch list items remain, SVPA reviewed final punch list items in December
Junior High Furniture	6/1/2022	Completed	7/31/2022	Completed	Furniture rep has been at the Junior High to review some chair issues
Outbuilding/Practice Field (Bid Issuance #3)	8/1/2021	Construction	1/23/2023	Construction	Building close to completion, overhead doors and painting to complete
Grant Street North Improvements	2/15/2021	Completed	10/31/2022	Final Punch	Punch list items remain for warmer weather
District Wide Master Planning					
Masterplanning	11/1/2015	Planning	TBD	In-Progress	Master planning edits are in progress - Draft for Review at Infrastructure
Facility Assessments					
Facility Assessments (All Facilities)	1/21/2021	Completed	7/14/2021	Completed	Facilities Assessment utilized as guide for next bond projects
Anderson Elementary Entrance/Admin. Project					
Secure entrance/Admin Office Reno. Phase 1	9/12/2022	Documents	2/27/2023	In-Progress	Renovation of existing office to create secure entrance -Phase 1
Storm Safe Evaluation of Existing Building		Considered	TBD		
Fire Suppression System Evaluation		Considered	TBD		Expansion of the Admin area does not require installation of fire sprinkler
Intermediate School Entrance/Admin. Project					
Secure entrance/Office Relocation Study	9/12/2022	Documents	2/27/2023	In-Progress	Renovation of FCS to Office and Office to Teacher Workroom
5th & 6th Playground Project	10/25/2021	Completed	8/1/2022	Completed	
Track re-surfacing project	11/28/2022	Documents	2/13/2023	In-Progress	Design proposal approved, SVPA working on issuing specifications for Quotation
High School Schematic Planning					
Athletics, Fine Arts, Cafeteria and Tech expansion	1/4/2023	Proposal	1/23/2023		Design Team instructed to prepare fee proposal for next Bond Referendum
Greenhouse prepare Costs for Grant		Considered	TBD		Cost estimates did not get established for Grant applications
Track re-surfacing project	11/28/2022	Documents	2/13/2023	In-Progress	Design proposal approved, SVPA working on issuing specifications for Quotation
Athletic Stadium Improvements					
Bleacher Bid Issuance #1	9/20/2021	Completed	8/12/2022	Completed	Punch list of Bleachers was completed at the end of August project is Complete
Paving/Fencing/Footings Bid Issuance #2	1/12/2022	Construction	9/15/2022	Completed	Project mostly completed - Discus and Shot Put area to complete early Spring
Softball/Baseball - 60 Acres East of H.S.					
HS Competition Baseball/Softball	1/4/2023	Proposal	1/23/2023		
Transportation Maintenance Facility & Storage					
Study of size and cost	5/18/2022	Planning	Fall 2022	Scope Complete	Preliminary Costs and Size provide for Future Planning
Future District Elementary					
Master Planning Pre-K & K Building	12/16/2022	Proposal	1/23/2023		Design Team is working on preparing a proposal for Site Master Planning