



# BONDURANT-FARRAR

COMMUNITY SCHOOL DISTRICT

## Facility Project Status



### Bondurant-Farrar CSD - Current Projects 2/27/2023

Project Description	Start Date	Current Phase	Completion Date	Status	Progress & Next Steps
<b>Junior High Building Grades 7th-8th</b>					
Construction - Story Construction	2/1/2021	Completed	9/28/2022	Close-Out	Substantial Completion has been sent by Story Construction
Junior High Furniture	6/1/2022	Completed	7/31/2022	Completed	Furniture rep has been at the Junior High to review some chair issues
Outbuilding/Practice Field (Bid Issuance #3)	8/1/2021	Construction	2/3/2023	Punch List	Punch list was on 2/3/2023 - Final Punch list items are being completed
Grant Street North Improvements	2/15/2021	Completed	10/31/2022	Final Punch	Punch list items remain for warmer weather
<b>District Wide Master Planning</b>					
Masterplanning	11/1/2015	Planning	TBD	In-Progress	Master planning draft copy has been shared with the School Board final edits
<b>Facility Assessments</b>					
Facility Assessments (All Facilities)	1/21/2021	Completed	7/14/2021	Completed	Facilities Assessment utilized as guide for next bond projects
<b>Anderson Elementary Entrance/Admin. Project</b>					
Secure entrance/Admin Office Reno. Phase 1	9/12/2022	Documents	2/27/2023	Bid Notice	Con. Docs and Notice to Bidders is on School Board agenda 2/27/23 to release
Storm Safe Evaluation of Existing Building		Considered	TBD		
Fire Suppression System Evaluation		Considered	TBD		Expansion of the Admin area does not require installation of fire sprinkler
<b>Intermediate School Entrance/Admin. Project</b>					
Secure entrance/Office Relocation Study	9/12/2022	Documents	2/27/2023	Bid Notice	Con. Docs and Notice to Bidders is on School Board agenda 2/27/23 to release
5th & 6th Playground Project	10/25/2021	Completed	8/1/2022	Completed	
Track re-surfacing project	11/28/2022	Documents	2/20/2023	Quotation	Specifications for Quotation were issued on 2/20/23
<b>High School Schematic Planning</b>					
Athletics, Fine Arts, Cafeteria and Tech expansion	1/4/2023	Proposal	1/23/2023		Design Team instructed to prepare fee proposal for next Bond Referendum
Greenhouse prepare Costs for Grant		Considered	TBD		Cost estimates did not get established for Grant applications
Track re-surfacing project	11/28/2022	Documents	2/20/2023	Quotation	Specifications for Quotation were issued on 2/20/23
<b>Athletic Stadium Improvements</b>					
Bleacher Bid Issuance #1	9/20/2021	Completed	8/12/2022	Completed	Punch list of Bleachers was completed at the end of August project is Complete
Paving/Fencing/Footings Bid Issuance #2	1/12/2022	Construction	9/15/2022	Completed	Project mostly completed - Discus and Shot Put area to complete early Spring
<b>Softball/Baseball - 60 Acres East of H.S.</b>					
HS Competition Baseball/Softball	1/4/2023	Proposal	1/23/2023		
<b>Transportation Maintenance Facility &amp; Storage</b>					
Study of size and cost	5/18/2022	Planning	Fall 2022	Scope Complete	Preliminary Costs and Size provide for Future Planning
<b>Future District Elementary</b>					
70-Acre Site Planning - Pre-K & K	1/23/2023	Planning	TBD	Kick-Off	Schedule Kick-off meeting with Design Team and District